

# WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 11/18/2023

**Project:**

West Sider Park, Evansville, WI

700 Porter Rd  
Evansville, Wisconsin, 53536



**Project Team:**

Owner:  
City of Evansville

Architect/Engineer:  
MSA

Aquatics Design:  
Water Technologies Inc

Athletic Field Specialists:  
Rettler Corporation

General Contractor:  
Corporate Contractors Inc (CCI)

Construction Start Date:  
08/30/2022

Construction Start:  
08/30/2022

Substantial Completion:  
04/30/2024

**Work Completed Current Week**

- 1) Roof has been installed on both building (Bath House and Pump House).
- 2) Installation of Binder of Asphalt on all Parking Lots and Driveway has been completed.
- 3) Installation of Sunshades 100% done minus the fabric.
- 4) Installation of the underground piping is complete for the Pool deck drains.
- 5) 99% of rubbing and patching of Bath House and Pump House is complete from the masons.
- 6) Installation of top tile of the Lazy River Pool is 90% Complete.
- 7) Installation of Plumbing for the Bath House is 99% Complete and will be having above ceiling inspection 11/21/2023.
- 8) Installation of Electrical above ceiling rough in is 98% complete and will have inspection on 11/21/2023.
- 9) Installation of Sidewalks on West Side Park are at 98% installed. (Had to leave an opening for entrance

**Work Scheduled Next Week:**

- 1) Install topsoil in-between curb and Sidewalk at West Side Park for Landscaping.
- 2) Start on Siding of Bath House.
- 3) Install water Side run out pad.
- 4) Prep for Dumpster Pad concrete pour.
- 5) Pour Stoops at Bath House and Pump House.
- 6) Installation of Gravel for Back fill for grading of Pool Deck.
- 7) Demo out existing old Bath House.
- 8) Prep for Window installation at Pump House..
- 9) Electrical above ceiling Inspection at Bath House.
- 10) Ongoing Tile installation of Lazy River pool entrance.
11. Repair Broken underground pipe at Sunshade base was installed.
- 12) Plumbing above ceiling inspection at Bath House.



## References

### Photos (12)



Start of installation of perimeter fencing.  
**Taken on** Nov 22, 2023, 4:16 PM CST  
**Added on** Nov 24, 2023, 2:16 PM CST  
**Added by** andrew gordon



Installation of manifold cabinet for the Slash Pad.  
**Taken on** Nov 22, 2023, 2:00 PM CST  
**Added on** Nov 24, 2023, 2:15 PM CST  
**Added by** andrew gordon



install Fencing for Perimeter of pools .  
**Taken on** Nov 21, 2023, 7:35 AM CST  
**Added on** Nov 21, 2023, 8:33 AM CST  
**Added by** andrew gordon



installation of Tile work for lazy River entry.  
**Taken on** Nov 21, 2023, 7:33 AM CST  
**Added on** Nov 21, 2023, 8:36 AM CST  
**Added by** andrew gordon



Installation of tile for Lazy river entry pool.  
**Taken on** Nov 21, 2023, 7:33 AM CST  
**Added on** Nov 21, 2023, 8:35 AM CST  
**Added by** andrew gordon



Building an enclosure for tile installation.  
**Taken on** Nov 21, 2023, 7:30 AM CST  
**Added on** Nov 21, 2023, 8:34 AM CST  
**Added by** andrew gordon



Enclosure for tile installation.  
**Taken on** Nov 21, 2023, 7:30 AM CST  
**Added on** Nov 21, 2023, 8:35 AM CST  
**Added by** andrew gordon



Preparing for Slide run out concrete pour.  
**Taken on** Nov 20, 2023, 1:19 PM CST  
**Added on** Nov 20, 2023, 2:51 PM CST  
**Added by** andrew gordon



Fence posts installation.  
**Taken on** Nov 20, 2023, 1:19 PM CST  
**Added on** Nov 21, 2023, 6:54 AM CST  
**Added by** andrew gordon



Fence post installation.  
**Taken on** Nov 20, 2023, 1:19 PM CST  
**Added on** Nov 20, 2023, 3:22 PM CST  
**Added by** andrew gordon



Splash pad concrete pour  
**Taken on** Nov 20, 2023, 10:42 AM CST  
**Added on** Nov 20, 2023, 3:22 PM CST  
**Added by** andrew gordon



Splash Pad concrete pour  
**Taken on** Nov 20, 2023, 10:42 AM CST  
**Added on** Nov 20, 2023, 3:21 PM CST  
**Added by** andrew gordon