

WEEKLY PROJECT REPORT

Report # 47A

Week Ending: 07/08/2023

Project:

West Sider Park, Evansville, WI

700 Porter Rd
Evansville, Wisconsin, 53536



Project Team:

Owner:
City of Evansville

Architect/Engineer:
MSA

Aquatics Design:
Water Technologies Inc

Athletic Field Specialists:
Rettler Corporation

General Contractor:
Corporate Contractors Inc (CCI)

Construction Start Date:
08/30/2022

Construction Start:
08/23/2023

Substantial Completion:
08/30/2024

Work Completed Current Week

- 1) Water test link seals on surge tank Southeast side.
- 2) Installation on CMU on Northwest side of exterior Bath House.
- 3) Completion of under slab Electrical in Bath House floor areas
- 4) Installation of 6 more underground pipes to Equipment/Pump House from pool and air test.
- 5) Walk through with MSA for East Side Park Punch list items.

Work Scheduled Next Week:

- 1) Form and pour Surge Tank caps.
- 2) Installation of Bath House finish Floor
- 3) Installation of Backfill interior of Lazy River.
- 4) Neuman Pool will be continuing their underground pipe installation between Equipment/ Pump House and Lap pool.
- 5) Installation of topsoil, seed and finish Landscaping on East Side Park
- 6) Masons will be continuing installing CMU on Bath House.
- 7) Ongoing installation of in wall electrical piping in Bath House walls.
- 8) Ongoing installation of in wall Plumbing with the Masonry walls .
- 9) Institute Punch list Items to finish East Side Park for turn over.



References

Photos (8)



Completion of masonry North Exterior walls
Taken on Jul 14, 2023, 1:00 PM CDT
Added on Jul 17, 2023, 9:48 AM CDT
Added by andrew gordon



Installation of Lazy River Pool walls
Taken on Jul 14, 2023, 1:00 PM CDT
Added on Jul 17, 2023, 9:48 AM CDT
Added by andrew gordon



Installation of Lazy River Pool walls
Taken on Jul 14, 2023, 12:58 PM CDT
Added on Jul 17, 2023, 9:55 AM CDT
Added by andrew gordon



Installation of underground Plumbing for Pools
Taken on Jul 14, 2023, 12:58 PM CDT
Added on Jul 17, 2023, 9:55 AM CDT
Added by andrew gordon



IMG_1797

Taken on Jul 14, 2023, 12:58 PM CDT

Added on Jul 17, 2023, 8:10 AM CDT

Added by andrew gordon



Completion of North exterior Bath House walls

Taken on Jul 14, 2023, 6:56 AM CDT

Added on Jul 17, 2023, 9:55 AM CDT

Added by andrew gordon



Electrical rough in at concession stand

Taken on Jul 14, 2023, 6:55 AM CDT

Added on Jul 17, 2023, 9:55 AM CDT

Added by andrew gordon



Back fill around Lap Pool

Taken on Jul 13, 2023, 3:40 PM CDT

Added on Jul 17, 2023, 9:43 AM CDT

Added by andrew gordon