

# WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 08/18/2023

**Project:**

West Sider Park, Evansville, WI

700 Porter Rd  
Evansville, Wisconsin, 53536



**Project Team:**

Owner:  
City of Evansville

Architect/Engineer:  
MSA

Aquatics Design:  
Water Technologies Inc

Athletic Field Specialists:  
Rettler Corporation

General Contractor:  
Corporate Contractors Inc (CCI)

Construction Start Date:  
08/30/2022

Construction Start:  
08/23/2023

Substantial Completion:  
08/30/2024

**Work Completed Current Week**

- 1) Poured concrete floor for Bath House.
- 2) Completed Tie in of Storm sewer at Wyler ST.
- 3) Trenched around Bath House to Equipment/ Pump House for underground electrical conduit.
- 4) Poured 10x12 foot of floor in Equipment/Pump House'
- 5) Form up walls for Interior entry of the Lazy River pool.
- 6) Take care of all finishes of Homeowners items at Wyler ST.

**Work Scheduled Next Week:**

- 1) Start installation of interior masonry walls in Bath House.
- 2) Start prepping for road tie in, parking lot and curb in at Windmill and Wyler.
- 3) Install water Side run out pad.
- 4) Start underground plumbing at Equipment/Pump House
- 5) Pour remaining Floors in the Equipment/ Pump House.
- 6) Completion of underground Storm sanitary lines to Equipment/ Pump House.



## References

### Photos (10)



Concrete Floor pour at Bath House  
**Taken on** Aug 18, 2023, 10:04 AM CDT  
**Added on** Aug 18, 2023, 10:18 AM CDT  
**Added by** andrew gordon



Water Slide surge Tank  
**Taken on** Aug 18, 2023, 10:03 AM CDT  
**Added on** Aug 18, 2023, 10:20 AM CDT  
**Added by** andrew gordon



Repare of homeowners yard and concrete  
**Taken on** Aug 18, 2023, 9:58 AM CDT  
**Added on** Aug 18, 2023, 10:19 AM CDT  
**Added by** andrew gordon



Repaired of homeowners yard and concrete  
**Taken on** Aug 18, 2023, 9:57 AM CDT  
**Added on** Aug 18, 2023, 10:20 AM CDT  
**Added by** andrew gordon



concrete pour at Bath House  
**Taken on** Aug 18, 2023, 7:13 AM CDT  
**Added on** Aug 18, 2023, 7:57 AM CDT  
**Added by** andrew gordon



Concrete pour of Bath House  
**Taken on** Aug 17, 2023, 12:04 PM CDT  
**Added on** Aug 17, 2023, 12:28 PM CDT  
**Added by** andrew gordon



Back filling and compacting Equipment/Pump House  
**Taken on** Aug 16, 2023, 4:17 PM CDT  
**Added on** Aug 16, 2023, 4:39 PM CDT  
**Added by** andrew gordon



Concrete Floor pour at Equipment/pump House  
**Taken on** Aug 16, 2023, 3:42 PM CDT  
**Added on** Aug 16, 2023, 4:40 PM CDT  
**Added by** andrew gordon



Prepare for top pool finishes  
**Taken on** Aug 16, 2023, 7:20 AM CDT  
**Added on** Aug 16, 2023, 7:41 AM CDT  
**Added by** andrew gordon



Prepare for top pool finishes  
**Taken on** Aug 16, 2023, 7:20 AM CDT  
**Added on** Aug 16, 2023, 7:43 AM CDT  
**Added by** andrew gordon