

WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 09/09/2023

Project:**West Sider Park, Evansville, WI**700 Porter Rd
Evansville, Wisconsin, 53536**Project Team:****Owner:**
City of Evansville**Architect/Engineer:**
MSA**Aquatics Design:**
Water Technologies Inc**Athletic Field Specialists:**
Rettler Corporation**General Contractor:**
Corporate Contractors Inc (CCI)**Construction Start Date:**
08/30/2022**Construction Start:**
08/23/2023**Substantial Completion:**
08/30/2024**Work Completed Current Week**

- 1) Interior CMU rooms 101-108 have been completed
- 2) Lazy River walls and Bench forms stripped.
- 3) Installation of 2 more light poles by Electrical Contractor and trenched.
- 4) Masonry material has been moved for site work to start.
- 5) Form and install rebar for Lazy River entry floor for concrete pour.
- 6) Start on installation of gravel for North Parking Lot and Driveway.
- 7) Install on Waterslide Columns
- 8) Install and build Knee wall on top of Masonry walls Eastside of Bath House.

Work Scheduled Next Week:

- 1) Ongoing installation of interior masonry walls in Bath House.
- 2) Install stone for road tie in, parking lot and curb in at Windmill and Wyler.
- 3) Install water Side run out pad.
- 4) Start Back fill of Equipment/ Pump House.
- 5) Start layout of Masonry at Equipment/ Pump House.
- 6) Pour floor of Lazy River pool...
- 7) Prepare for installation of Sidewalks and curb on North and West of West Side Park.



References

Photos (10)



Forming floor of Lazy River Pool
Added on Sep 8, 2023, 9:23 AM CDT
Added by andrew gordon



Forming Entry Of Lazy River Pool.
Added on Sep 8, 2023, 9:23 AM CDT
Added by andrew gordon



Start Road Prep
Added on Sep 8, 2023, 9:23 AM CDT
Added by andrew gordon



Start on North Parking Lot
Added on Sep 8, 2023, 9:23 AM CDT
Added by andrew gordon



Interior masonry walls at Bath House.
Added on Sep 8, 2023, 9:23 AM CDT
Added by andrew gordon



Interior walls at Bath House
Added on Sep 8, 2023, 9:23 AM CDT
Added by andrew gordon



Interior walls at Bath House.
Added on Sep 8, 2023, 9:23 AM CDT
Added by andrew gordon



Installing of Waterslide
Added on Sep 8, 2023, 9:23 AM CDT
Added by andrew gordon



Start on finishes of the Lazy River walls
Added on Sep 8, 2023, 9:23 AM CDT
Added by andrew gordon



Start on Northside Parking Lot grading
Added on Sep 8, 2023, 9:21 AM CDT
Added by andrew gordon