

# WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 09/15/2023

**Project:**

West Sider Park, Evansville, WI

700 Porter Rd  
Evansville, Wisconsin, 53536



**Project Team:**

Owner:  
City of Evansville

Architect/Engineer:  
MSA

Aquatics Design:  
Water Technologies Inc

Athletic Field Specialists:  
Rettler Corporation

General Contractor:  
Corporate Contractors Inc (CCI)

Construction Start Date:  
08/30/2022

Construction Start:  
08/30/2022

Substantial Completion:  
04/30/2024

**Work Completed Current Week**

- 1) Interior CMU East and mid walls of Bath House have been completed
- 2) Lazy River walls tiled at 1 foot from top.
- 3) Installation of 1 more light pole by Electrical Contractor and trenched for electrical in-between lap pool and Bath House.
- 4) Masonry material has been moved for site work to start.
- 5) Form and install rebar for Lazy River entry floor for concrete pour.
- 6) Start on installation of gravel for North Parking Lot and Driveway.
- 7) Install on Waterslide Columns and platform.
- 8) Install and build Knee wall on top of Masonry walls. Eastside and mid of Bath House.
- 9) Truss delivery for Bath House.

**Work Scheduled Next Week:**

- 1) Ongoing and completion of installation of interior masonry walls in Bath House.
- 2) Install stone for road tie in, parking lot and curb in at Windmill and Wyler.
- 3) Install water Side run out pad.
- 4) Start Back fill of Equipment/ Pump House.
- 5) Start layout of Masonry at Equipment/ Pump House.
- 6) Pour floor of Lazy River pool...
- 7) Prepare and pour Sidewalks and curb on North and West of West Side Park.
- 8) Lay out and install Bath House trusses.



## References

### Photos (8)



Installation of finishes on Lap pool  
**Added on** Sep 15, 2023, 11:51 AM CDT  
**Added by** andrew gordon



Installation of finishes of Lap pool  
**Added on** Sep 15, 2023, 11:00 AM CDT  
**Added by** andrew gordon



installation of rebars for entry of the Lap pool.  
**Added on** Sep 15, 2023, 11:00 AM CDT  
**Added by** andrew gordon



Installation of rebars for the entry of Lazy river pool.  
**Added on** Sep 15, 2023, 11:00 AM CDT  
**Added by** andrew gordon



Installation of CMU on interior of Bath House  
**Added on** Sep 15, 2023, 11:50 AM CDT  
**Added by** andrew gordon



start of grading for noth Parking Lot.  
**Added on** Sep 15, 2023, 10:59 AM CDT  
**Added by** andrew gordon



Start of installation of Waterslide.  
**Added on** Sep 15, 2023, 10:56 AM CDT  
**Added by** andrew gordon



interior of Lap pool  
**Added on** Sep 14, 2023, 3:48 PM CDT  
**Added by** andrew gordon