



Update Report #45 – 01/12/24

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Installed FRP and duct work in the Bath House.
- Installed siding and trim on the Bath House.
- Epoxy floors are finished.
- Electricians began installing finishes.
- Flat roofs are trimmed out.
- Began installing upper wall trims in the Bath House.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of January 15th:
 - Begin installing casework.
 - FRP installation will be complete.
 - Pool piping & equipment installation begins in Equipment Building.
 - Begin installing lockers and overhead doors.
 - Continue MEP finishes.
- Week of January 22nd:
 - Continue pool piping & equipment installation in the Equipment Building.
 - Under drain installation begins.
 - MEP finishes will be complete.
 - Trades will work on punch list items.







