



## **Update Report #47 – 01/26/24**

Project: West Side Park & Lake Leota Improvements  
Location: 700 Porter Rd., Evansville, WI  
Start Date: 08/30/22  
Completion Date: 05/21/24

### **Schedule Status:**

- Continue pool plumbing installation in the Equipment Building.
- MEP finishes continue to be installed.
- Prep pool deck concrete.
- Begin restroom partition installation in the Bath House.
- Install glass in doors, vinyl base, restroom accessories, and door hardware in the Bath House.

### **Issues/Challenges:**

- None currently

### **Issues Related to Cost:**

- None currently

### **2-week Construction Outlook**

- Week of January 29<sup>th</sup>:
  - Continue to pour pool deck (pending weather).
  - MEP finishes continue to be installed.
  - Casework and door hardware installation continues.
  - Pool plumbing continues in the Equipment Building.
- Week of February 5<sup>th</sup>:
  - Continue MEP's work in the Equipment Building.
  - Continue to pour pool deck.
  - Punch list items continue.
  - Bath House final cleaning.







