



Update Report #51 – 03/01/24

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Continue to pour the pool deck.
- Continue installing pool plumbing and equipment in the Equipment Building.
- Graded green spaces with black dirt.
- Began electrical installation in the Equipment Building and electrical room.
- Complete the sledding hill.
- Wash the exterior block.
- Complete building removal at Leonard-Leota.
- Removed retaining wall stone and palletize.
- Begin grading.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of March 4th:
 - Complete washing exterior block.
 - Install fencing around pool deck, install irrigation and remaining lockers.
 - Continue plumbing in the Bath House.
 - Install standing seam walls.
 - Pool deck complete, begin grouting trench drains.
 - Grading around splash pad and sitework continues.
 - Set splash pad activators.
- Week of March 11th:
 - Caulk building and pool deck.
 - Install sunshade tops.
 - Continue electric and plumbing installation in Equipment Building.
 - Install hose bibs in pool area.
 - Pour splash pad deck.
 - Continue sitework and grading.







