



Update Report #55 – 04/05/24

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Complete metal siding.
- Commissioned / startup of the underdrain.
- Continued the trench drain paver work.
- Installed two sunshades.
- Continue pool plumbing and electrical installation in the Equipment Building.
- Leonard Leota - pad deck pours are complete.
- Leonard Leota - concrete site work formed.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of April 8th:
 - Standing seam roof and trims complete.
 - Continue Equipment building pool plumbing and electrical installation.
 - Continue the trench drain paver installation.
 - Begin exterior caulk for buildings.
 - Continue sunshade installation.
 - Begin landscaping (pending weather).
 - Install rope fence posts and pool feature.
 - Leonard Leota - site concrete poured.
- Week of April 15th:
 - Complete the trench drain paver installation and rope fence installation.
 - Continue waterslide plumbing and pool feature installation.
 - Continue landscaping.
 - Leonard Leota – begin undercut and grading of parking lot.
 - Leonard Leota - backfill around sidewalks.







