

WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 08/05/2023

Project:

West Sider Park, Evansville, WI

700 Porter Rd
Evansville, Wisconsin, 53536



Project Team:

Owner:
City of Evansville

Architect/Engineer:
MSA

Aquatics Design:
Water Technologies Inc

Athletic Field Specialists:
Rettler Corporation

General Contractor:
Corporate Contractors Inc (CCI)

Construction Start Date:
08/30/2022

Construction Start:
08/23/2023

Substantial Completion:
08/30/2024

Work Completed Current Week

- 1) Installation of top sill plate and frame knee walls on Southwest and Northwest Exterior Bath House masonry walls.
- 2) Install underground plumbing and structure for Water Sides
- 3) Installation of Light poll bases around west side park.
- 4) Install masonry at entryway of exterior Bath House.
- 5) Clean up Interior grade for concrete floor pour In the Bath House.

Work Scheduled Next Week:

- 1) Prepare Bath House Floor for concrete pour.
- 2) Installation of Bath House finish Floor
- 3) Neuman Pool will be continuing their underground pipe installation between Equipment/ Pump House and Water Sides.
- 4) Strip off forms of surge tanks and remove shoring.
- 5) Install knee walls on masonry exterior Bath House.
- 7) Start up on interior Masonry walls Bath House.
- 8) Adjust water main elevations 2 locations
- 9) Completion of underground Storm sewer.
- 10) Sanitary tie in Equipment/ Pump House



References

Photos (9)



Framing on top of Masonry (knee walls)
Taken on Aug 3, 2023, 8:36 AM CDT
Added on Aug 3, 2023, 8:52 AM CDT
Added by andrew gordon



Installing structure for Water Slides
Taken on Aug 3, 2023, 8:07 AM CDT
Added on Aug 3, 2023, 8:53 AM CDT
Added by andrew gordon



Structure for Water Slides.
Taken on Aug 3, 2023, 8:07 AM CDT
Added on Aug 3, 2023, 8:53 AM CDT
Added by andrew gordon



Starting on interior masonry walls (Bath House)
Taken on Aug 3, 2023, 8:03 AM CDT
Added on Aug 3, 2023, 8:52 AM CDT
Added by andrew gordon



Interior Masonry wall (Bath House)
Taken on Aug 3, 2023, 8:02 AM CDT
Added on Aug 3, 2023, 8:52 AM CDT
Added by andrew gordon



Bath House Entry masonry install
Taken on Aug 4, 2023, 10:33 AM CDT
Added on Aug 4, 2023, 10:53 AM CDT
Added by andrew gordon



installation of underground Water Side structures.
Taken on Aug 4, 2023, 10:32 AM CDT
Added on Aug 4, 2023, 10:53 AM CDT
Added by andrew gordon



Grade for concrete floor pour Bath House.
Taken on Aug 4, 2023, 10:18 AM CDT
Added on Aug 4, 2023, 10:54 AM CDT
Added by andrew gordon



grade for concrete floor pour Bath House.

Taken on Aug 4, 2023, 10:18 AM CDT

Added on Aug 4, 2023, 10:54 AM CDT

Added by andrew gordon