

# WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 08/11/2023

**Project:**

West Sider Park, Evansville, WI

700 Porter Rd  
 Evansville, Wisconsin, 53536



**Project Team:**

Owner:  
 City of Evansville

Architect/Engineer:  
 MSA

Aquatics Design:  
 Water Technologies Inc

Athletic Field Specialists:  
 Rettler Corporation

General Contractor:  
 Corporate Contractors Inc (CCI)

Construction Start Date:  
 08/30/2022

Construction Start:  
 08/23/2023

Substantial Completion:  
 08/30/2024

**Work Completed Current Week**

- 1) Installation of columns for Water Slide
- 2) Install electrical grounding for Water Slides
- 3) Installation of underground conduit for Light poll bases around west side park.
- 4) Raised proposed Manholes West Side Park
- 5) Clean up Interior grade for concrete floor pour In the Bath House.
- 6) Install Parking light poles
- 7) Sanitary tie in Equipment/ Pump House
- 8) lowered water mains were impacted storm sewer.

**Work Scheduled Next Week:**

- 1) Prepare Bath House Floor for concrete pour.
- 2) Installation of Bath House finish Floor.
- 3) Neuman Pool will be continuing their underground pipe installation between Equipment/ Pump House and Water Sides.
- 4) Strip off forms of surge tanks and remove shoring.
- 5) Install knee walls on masonry exterior Bath House.
- 6) Completion of underground Storm sewer.
- 7) Sanitary tie in Equipment/ Pump House .
- 8) Storm sewer tie in at Wyler Street.



## References

### Photos (8)



Raised Manhole

**Taken on** Aug 11, 2023, 11:05 AM CDT

**Added on** Aug 11, 2023, 11:12 AM CDT

**Added by** andrew gordon



Back filling Lap Pool and safety measures taken

**Taken on** Aug 11, 2023, 11:02 AM CDT

**Added on** Aug 11, 2023, 11:12 AM CDT

**Added by** andrew gordon



Back filling around lap pool and safety measures taken

**Taken on** Aug 11, 2023, 11:02 AM CDT

**Added on** Aug 11, 2023, 11:12 AM CDT

**Added by** andrew gordon



ongoing installation of Lazy River Pool

**Taken on** Aug 11, 2023, 7:36 AM CDT

**Added on** Aug 11, 2023, 8:24 AM CDT

**Added by** andrew gordon



Masonry entrance Of the Bath House.  
**Taken on** Aug 11, 2023, 7:22 AM CDT  
**Added on** Aug 11, 2023, 8:24 AM CDT  
**Added by** andrew gordon



Columns for Water Slides  
**Taken on** Aug 10, 2023, 12:15 PM CDT  
**Added on** Aug 11, 2023, 7:10 AM CDT  
**Added by** andrew gordon



Columns for Water Sides  
**Taken on** Aug 10, 2023, 12:15 PM CDT  
**Added on** Aug 11, 2023, 7:10 AM CDT  
**Added by** andrew gordon



Installation of Storm Sewer.  
**Taken on** Aug 10, 2023, 12:13 PM CDT  
**Added on** Aug 11, 2023, 7:11 AM CDT  
**Added by** andrew gordon