

WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 08/18/2023

Project:

West Sider Park, Evansville, WI

700 Porter Rd
Evansville, Wisconsin, 53536



Project Team:

Owner:
City of Evansville

Architect/Engineer:
MSA

Aquatics Design:
Water Technologies Inc

Athletic Field Specialists:
Rettler Corporation

General Contractor:
Corporate Contractors Inc (CCI)

Construction Start Date:
08/30/2022

Construction Start:
08/23/2023

Substantial Completion:
08/30/2024

Work Completed Current Week

- 1) Poured concrete floor for Bath House.
- 2) Completed Tie in of Storm sewer at Wyler ST.
- 3) Trenched around Bath House to Equipment/ Pump House for underground electrical conduit.
- 4) Poured 10x12 foot of floor in Equipment/Pump House'
- 5) Form up walls for Interior entry of the Lazy River pool.
- 6) Take care of all finishes of Homeowners items at Wyler ST.

Work Scheduled Next Week:

- 1) Start installation of interior masonry walls in Bath House.
- 2) Start prepping for road tie in, parking lot and curb in at Windmill and Wyler.
- 3) Install water Side run out pad.
- 4) Start underground plumbing at Equipment/Pump House
- 5) Pour remaining Floors in the Equipment/ Pump House.
- 6) Completion of underground Storm sanitary lines to Equipment/ Pump House.



References

Photos (8)



finish work being done on Lap pool
Taken on Aug 25, 2023, 11:13 AM CDT
Added on Aug 25, 2023, 11:54 AM CDT
Added by andrew gordon



Masonry wall going up in the Bath House.
Taken on Aug 25, 2023, 7:32 AM CDT
Added on Aug 25, 2023, 8:18 AM CDT
Added by andrew gordon



Bath House exterior
Taken on Aug 25, 2023, 7:14 AM CDT
Added on Aug 25, 2023, 8:19 AM CDT
Added by andrew gordon



Floor Slab being poured on the Equipment/Pump House
Taken on Aug 25, 2023, 7:12 AM CDT
Added on Aug 25, 2023, 8:19 AM CDT
Added by andrew gordon



Floor Slab being poured on the Equipment/Pump House

Taken on Aug 25, 2023, 7:12 AM CDT

Added on Aug 25, 2023, 8:19 AM CDT

Added by andrew gordon



Plumbers working on installing pipes in masonry walls.

Taken on Aug 25, 2023, 7:10 AM CDT

Added on Aug 25, 2023, 8:19 AM CDT

Added by andrew gordon



Waterside run out pad.

Taken on Aug 24, 2023, 11:02 AM CDT

Added on Aug 24, 2023, 11:39 AM CDT

Added by andrew gordon



IMG_5554

Taken on Aug 24, 2023, 8:18 AM CDT

Added on Aug 24, 2023, 11:40 AM CDT

Added by andrew gordon