

West Side Park Project

155 S. 6th St.
Evansville, WI 53536



Work Completed Current Week:

- Installed water lateral and hydrant on East half of site
- Continued install of fencing @ ball fields
- Excavate equipment building, waiting on clear stone cost approval
- Hughes installed equipment building sanitary and completed tie in @ existing
- Continued installing rebar @ lap pool walls

PROJECT TEAM

Owner:

City of Evansville

Architect/Engineer:

MSA

Aquatics Design:

Water Technology Inc.

Athletic Field Specialists:

Rettler Corporation

General Contractor:

Corporate Contractors Inc (CCI)

Construction Start:

8/30/2022

Work Completed Next Week:

- Continue install of sanitary and water lines
- Install clear stone in equipment building subgrade
- Continue installing rebar at pool walls
- Prep sidewalks on East half aiming to pour late next week
- Install horizontals on backstop posts as well fence
- Excavate bath house building
- Footing contractor to mobilize and begin footings



City of
Evansville
www.ci.evansville.wi.gov/parkimprovements





Water lateral tie in on East side



Lap pool wall rebar



Sanitary structure installed at equipment building



Lap pool wall rebar



Pool equipment building excavation



Water main and hydrant installed on East side of park