



Update Report #46 – 01/19/24

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Overhead, accordion, and roll-up doors installed in Bath House.
- MEP finishes continue to be installed.
- Pool plumbing and filters installed in the Equipment Building.
- Doors and frames painted.
- Upper wall trims installed.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of January 22nd:
 - Continue to pour pool deck (pending weather).
 - MEP finishes continue to be installed.
 - Casework and door hardware installation begins.
 - Pool plumbing continues in the Equipment Building.
- Week of January 29th:
 - Bath House finishes complete.
 - MEP will be working in the Equipment Building.
 - Continue to pour pool deck.
 - Punch list items continue.





