



Update Report #50 – 02/16/24

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Installed the split systems.
- Began plumbing in the plumbing chase.
- Installed door hardware in the Equipment Building and Bath House.
- Finished trimming the main entrance on the Bath House.
- Installed the automatic door operator.
- Continue to pour the pool deck.
- Plumbing and equipment were installed in the Equipment Building.
- Installed electrical finishes and pulled data wire.
- Installed meter vault at Leonard-Leota.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of February 19th:
 - Continue to pour the pool deck.
 - Continue installing plumbing and equipment in the Equipment Building.
 - Begin the flush panel siding installation.
 - Complete plumbing installations.
 - Complete the standing seam roof and trim.
 - Begin demo at Leonard-Leota (pending weather).
- Week of February 26th:
 - Complete pouring the pool deck (pending weather).
 - Continue installing plumbing and equipment in the Equipment Building.
 - Demo & grading at Leonard-Leota (pending weather).





