



Update Report #53 – 03/22/24

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Locker installation complete.
- Irrigation complete.
- Equipment Building plumbing and electrical installation continues.
- Kitchen equipment, stereo equipment, and remaining shower benches installed.
- Gutter installation began and soffit installed at the main entrance.
- Formed for concrete deck and tied rebar mats at Leonard-Leota.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of March 25th:
 - Pool features, water slide plumbing, trench drain pavers installed.
 - Continue plumbing and electrical in the Equipment Building.
 - Leonard-Leota splash pad deck formed and poured.
 - Leonard-Leota prep work for site concrete begins.
- Week of April 1st:
 - Continue plumbing and electrical installation in the Equipment Building.
 - Begin landscaping (weather permitting).
 - Remove site trailers and final clean.
 - Bath House Inspection.
 - Leonard-Leota undercut parking lot and subgrade.
 - Leonard-Leota site concrete begins.







