



Update Report #54 – 03/29/24

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Complete gutters and downspouts installation.
- Continue pool plumbing and electrical in the Equipment Building.
- Install gas lines in the Equipment Building.
- Install flush metal siding, irrigation, pool feature items, and fencing.
- Bath House plumbing insulated.
- Began pouring Splash pad deck at Leonard Leota.
- Install grounding at Leonard Leota.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of April 1st:
 - Complete metal siding, standing seam roof and trims.
 - Continue pool plumbing and electrical in the Equipment Building.
 - Install rope fence, hose bibs, trench drain pavers, and sunshade tops.
 - Begin building and pool deck caulking.
 - Begin plumbing for the water fountain and shower at Leonard Leota.
 - Complete Splash pad deck pour at Leonard Leota.
 - Begin site concrete at Leonard Leota.
- Week of April 8th:
 - Continue MEP work in the Equipment Building.
 - Complete exterior caulking and trench drain paver installation.
 - Begin undercut and grading of the parking lot at Leonard Leota.
 - Complete backfilling around sidewalks at Leonard Leota.







